

Work Processes and Hours for Tile Setters

The apprentice is expected to gain experience in each of the following specific groups:

A. Install metal Lath, floating walls	100
B. Check for level, plumb, square & layout dimensions	800
C. Install Portland cement mortar beds Level underlayment Achieve proper slope	600
D. Install tile with epoxy or fumane systems	100
E. Install tile in fresh mortar or mastic	3000
F. Install crack membrane and waterproof membrane	800
G. The committee will assign, with specificity, additional work process hours based upon the needs of the apprentice	600
TOTAL HOURS	6,000